










ID	Task Name	Duration	Start	Finish	6, '09							Aug 2, '09							Aug 9, '09									
					M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S
1	Murray/Cornell Vicinity	11 days	Mon 7/27/09	Mon 8/10/09																								
2	Signal Construction Murray/Cornell	6 days	Mon 7/27/09	Mon 8/3/09																								
3	Turn on Murray/Cornell Signal	4 days	Tue 8/4/09	Fri 8/7/09																								
4	Set and Pour Remaining sidewalks and driveways	10 days	Mon 7/27/09	Fri 8/7/09																								
5	PGE Undergrounding	10 days	Mon 7/27/09	Fri 8/7/09																								
6	Comcast Undergrounding	10 days	Mon 7/27/09	Fri 8/7/09																								
7	Place Aggregate Base	5 days	Mon 7/27/09	Fri 7/31/09																								
8	Finish Aggregate Base	3 days	Mon 8/3/09	Wed 8/5/09																								
9	Base Lift Paving	3 days	Thu 8/6/09	Mon 8/10/09																								

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

Project: Cornell-Murray 2 Week Look
Date: Mon 7/27/09