

ID	Task Name	Duration	Start	Finish	Oct 5, '08							Oct 12, '08							Oct 19, '08						
					S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W		
1	Cornell 143rd Vicinity	12 days	Mon 10/6/08	Tue 10/21/08																					
2	Signal Conduit Installation	8 days	Mon 10/6/08	Wed 10/15/08																					
3	Pole base Installation	4 days	Thu 10/16/08	Tue 10/21/08																					
4	Storm Sewer Installation	3 days	Mon 10/6/08	Wed 10/8/08																					
5	Catch Basin Installation	2 days	Thu 10/9/08	Fri 10/10/08																					
6	Install Curbs	2 days	Mon 10/13/08	Tue 10/14/08																					
7	Utility Relocation	10 days	Mon 10/6/08	Fri 10/17/08																					
8	Murray/Cornell Vicinity	9 days	Thu 10/9/08	Tue 10/21/08																					
9	Storm Sewer Installation	9 days	Thu 10/9/08	Tue 10/21/08																					

Project: Cornell-Murray 2 Week Look Date: Mon 10/6/08	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	